



# **REDUCTION OF LANDSLIDE VULNERABILITY BY MITIGATION MEASURES PROJECT**

## **Site Specific Environmental and Social Management Plan**

**Site No.182**

**Unstable Slope in Circuit Bungalow Premises - Sinharaja Forest Reserve**

**Rathnapura District**

**April 2025**

**Prepared for:**



**ASIAN INFRASTRUCTURE  
INVESTMENT BANK**

**Prepared by:**



**National Building Research Organisation**  
99/1, Jawatta Rd | Colombo 05  
Tel: 011-2588946, 011-2503431, 0112-2500354



## Table of Content

|  |    |
|--|----|
| 1. Introduction .....  | 1  |
| 1.1 Project overview .....   | 1  |
| 1.2 Intended users .....   | 1  |
| 2. Description of the project .....  | 1  |
| 2.1 Name of the project .....  | 1  |
| 2.2 Location details.....  | 1  |
| 2.3 Topography and land ownership .....  | 2  |
| 2.4 Meteorology of the area.....   | 3  |
| 3. Landslide hazard incident details .....   | 3  |
| 3.1 Account of incident .....  | 3  |
| 3.2 Effects and consequences of landslide .....  | 3  |
| 3.3 Description of any remedial measures already undertaken to reduce the potential risk.....  | 3  |
| 3.4 Evacuations.....   | 3  |
| 3.5 Resettlement (progress) .....  | 3  |
| 4. Description of the area of the landslide/slope failure and areas adjacent to the landslide and current level of risk.....                       | 6  |
| 4.1 Area of the landslide.....   | 6  |
| 4.2 Areas adjacent to the landslide .....  | 6  |
| 4.3 Current level of risk.....   | 6  |
| 5. Description of the works envisaged under the project .....  | 7  |
| 6. Brief description on the surrounding environment with special reference to sensitive elements that may be affected by the project actions ..... | 7  |
| 7. Identification of social and environmental impacts and risks related to the works.....  | 8  |
| 7.1 Positive impacts.....  | 8  |
| 7.2 Negative impacts .....   | 9  |
| 7.2.1 Hydrological and water Quality impacts.....  | 9  |
| 7.2.1.1 Impacts of the drainage pattern of the area .....  | 9  |
| 7.2.1.2 Water pollution and impacts on surface water quality .....   | 9  |
| 7.2.1.3 Erosional impacts and stream bed alterations .....   | 9  |
| 7.2.1.4 Open defecation and waterborne infections .....  | 9  |
| 7.2.1.5 Impacts on the downstream water uses .....   | 9  |
| 7.2.1.6 Impacts on ground water table and ground water quality .....   | 9  |
| 7.2.1.7 Impacts on water or wetlands.....  | 10 |
| 7.2.2 Environmental Impacts .....  | 10 |
| 7.2.2.1 Noise and vibration impacts.....   | 10 |
| 7.2.2.2 Air pollution impacts .....  | 10 |
| 7.2.2.3 Solid waste disposal issues .....  | 10 |

|  |    |
|--|----|
| 7.2.2.4 Explosive hazards and hazardous materials .....  | 10 |
| 7.2.3 Biological /Ecological Impacts .....   | 10 |
| 7.2.3.1 Effects of important wildlife habitats.....  | 10 |
| 7.2.3.2 Effects on Fauna & Flora .....   | 10 |
| 7.2.4 Social and Economic Impacts .....  | 11 |
| 7.2.4.1 Impacts on agriculture within the area to be remedied/ immediately to the site.....  | 11 |
| 7.2.4.2 Cracks in the building due to vibration impacts.....   | 11 |
| 7.2.4.3 Loosing access to land and future development activities .....   | 11 |
| 7.2.4.4 Impacts on livelihood/ business and income activities .....  | 11 |
| 7.2.4.5 Impacts on service provision (water supply, sewage, electricity).....  | 11 |
| 7.2.4.6 Effect due to loss of infrastructure and safety.....   | 11 |
| 7.2.4.7 Work camps and lay-down site requirements .....  | 11 |
| 7.2.4.8 Relations between workers and staff/ people living in the vicinity of the site and possibility of disputes .....                                     | 11 |
| 7.2.4.9 Workers safety during construction .....   | 11 |
| 7.2.4.10 Safety to the public from construction activities: High risk for commuters .....  | 12 |
| 7.2.4.11 Impacts on transport infrastructure .....   | 12 |
| 7.2.4.12 Areas used for businesses, agriculture or other within the area to be remediated .....  | 12 |
| 7.2.4.13 Areas used for businesses, agriculture or other immediately adjacent to the site .....  | 12 |
| 7.2.4.14 Need for people to enter or cross the site .....  | 12 |
| 8. Site Specific Risk Analysis .....   | 12 |
| 9. Significant Environmental and Social Impacts .....  | 13 |
| 9.1 Priority Health and Safety Issues. Specific H&S concerns that require measures that go beyond the standard contractual requirements for contractors..... | 13 |
| 9.2 Child labour & forced labour.....  | 13 |
| 10. Environmental Social Management Plan (ESMP) .....  | 13 |
| 10.1 Resettlement action plan.....   | 13 |
| 10.2Evacuation of people .....   | 13 |
| 10.3Procedure for removal of damaged structures, facilities infrastructure (consent from owners to remove the articles) .....                                | 13 |
| 10.4 Requirement for compensation for loss of property /uses due to project actions .....  | 13 |
| 10.5 Public awareness and education- needed for following areas .....  | 13 |
| 10.6 Design based Environmental/ Social Management considerations .....  | 13 |
| 10.7 Mitigation of impacts during the construction phase.....  | 15 |
| 10.7.1Construction contractors' requirement to comply with environmental and social management during the construction phase .....                           | 15 |
| 10.7.2 Site Specific mitigation .....  | 16 |
| 10.7.3 Monitoring requirements specific to the site .....  | 19 |
| 11. Labour management.....   | 19 |
| 12. Preventive measures for COVID-19 that was issued by Sri Lankan national health authority.....  | 20 |

|  |    |
|--|----|
| 13. Public and Stakeholder Consultations -the public consultations that have been and/or will be held..                                  | 20 |
| 13.1 Stakeholders involved in the consultations any recommendations or agreements reached in the consultations (Refer Annexure II) ..... | 20 |
| 14. Clearances, no objection, consent and approvals required for the implementation of the project .....                                 | 20 |
| 14.1 Project implementation.....   | 20 |
| 14.2 Approval from the state lands owners relevant to the project .....  | 20 |
| 14.3 Consent/ no objection/ legally bound agreement from the private land ownerships .....   | 21 |
| 15. Grievance redress mechanism for this site .....  | 21 |
| 16. Information disclosure.....  | 21 |

## List of Annexes

|  |    |
|--|----|
| Annexure I: Images of the site condition and the consultation .....            | i  |
| Annexure II: Report on the Stakeholder Consultation: Rathnapura District ..... | i  |
| Annexure III: Study team.....  | ii |
| Annexure IV : List of references.....  | ii |

## List of Figures

|  |   |
|--|---|
| Figure 1: Road map showing the accessibility to the site (Not in scale) .....  | 2 |
| Figure 4: Google image, cross sections, land use, risk elements and the photographs of special features of the location..... | 5 |
| Figure 6a: Entrance of Circuit Bungalow .....  | 7 |
| Figure 6b: Cabins of Circuit Bungalow .....  | 7 |
| Figure 6c: Mitigation area_ close to bathing place stair .....   | 7 |
| Figure 6d: Subsidied area close to old building .....  | 7 |
| .....  | 8 |
| .....  | 8 |
| Figure 6e: Bathing Place also include in to mitigation area.....   | 8 |
| Figure 6f: “Ganthera piyasa” recreation area.....  | 8 |
| .....  | 8 |
| .....  | 8 |
| Figure 6g: Kudawa River.....   | 8 |
| Figure 6h: Unstable slope area boarded to Kudawa river .....   | 8 |

## List of Tables

|  |    |
|--|----|
| Table 1: Negative impacts and their level of significance .....              | 9  |
| Table 3: Design stage Environmental & Social considerations .....            | 14 |
| Table 4: Contractor requirement to comply with ES & HS .....                 | 15 |
| Table 5: Site specific ES & HS mitigation measures.....                      | 16 |
| Table 6: Environmental and Social monitoring plan; construction phase .....  | 19 |
| Table 7: Clearances, no objection, consent and approvals.....                | 20 |
| Table 8: Tentative timeline for getting approvals .....                      | 21 |
| Table 9: Proposed scheme of information disclosure .....                     | 21 |
| Table 10: Level of information gathered through consulting institutions..... | 22 |

## **Abbreviations**

|             |  |
|-------------|--|
| AIIB        | Asian Infrastructure Investment Bank                   |
| CEA         | Central Environmental Authority                        |
| DFC         | Department of Forest Conservation                      |
| DS          | Divisional Secretary                                   |
| DWLC        | Department of Wild Life Conservation                   |
| EH & S      | Environmental Health & Social                          |
| E&SU of PMU | Environmental & Social Unit of Project Management Unit |
| ESMF        | Environmental and Social Management Framework          |
| SSE&SMP     | Site Specific Environmental and Social Management Plan |
| ESMP        | Environmental and Social Management Plan               |
| GN          | Grama Niladhari  |
| GOSL        | Government of Sri Lanka                                |
| GSMB        | Geological Surveys & Mines Bureau                      |
| NBRO        | National Building Research Organization                |
| RHS         | Right Hand Side  |
| LHS         | Left Hand Side   |
| DoF         | Department of Forest                                   |

## 1. Introduction

### 1.1 Project overview

The Government of Sri Lanka has received a loan from the Asian Infrastructure Investment Bank (AIIB) for mitigating/rectifying unstable slopes in high-risk areas especially in 13 districts of 06 provinces of the country under the Reduction of Landslide Vulnerability by Mitigation Measures Project (RLVMMP). The project requires to be implemented in accordance with environmental and social safeguards and mandates of the AIIB and that of Sri Lanka. Considering the nature of project actions and its implementation, an Environmental and Social Management Framework (ESMF) has been prepared as required by the AIIB environmental and social safeguard policy.

The purpose of the Environmental and Social Management Framework (ESMF) is to provide a guide for application of AIIB safeguards and national environmental and social mandates during the implementation of project actions. The project implementing agency (NBRO) is expected to ensure implementation of environmental and social management plans prepared under the ESMF during all phases of project implementation so that the impacts on the environment and community are minimum.

During the scoping exercise it was revealed that the environmental & social setting, and health & safety conditions are more site specific, and require to be addressed specific to site conditions. Therefore, the ESMF has recommended site specific environmental and social assessments followed by Site Specific Environmental and Social Management Plans (SSE&SMP) for each site. The SSE&SMP gives planning, design, construction and operation phase environmental, social, and health & safety management measures to be considered in the project Implementation.

This is the site specific environmental and social management plan for **Circuit Bangalow - Sinharaja Forest Reserve** landslide mitigation site. This plan has been prepared by an in-depth environmental and social assessment to:

- i. Identify sensitive environmental and social elements in the project influence area
- ii. Identify significant environmental and social impacts due to project actions
- iii. Propose mitigation measures
- iv. Decide appropriate environmental and social monitoring requirements specific to this project
- v. Study relevant environmental regulations and procedures to be followed during project implementation specific to the site

### 1.2 Intended users

The document provides an in-depth insight into site-specific environmental and social issues associated with the proposed project and the mitigation measures and intends to be used by the landslide mitigation design team, the PMU, and the contractor in the implementation of the Environmental and Social Management component of the project. The SSE&SMP is published on the project website (<https://rlvmmp.lk/>) and can be viewed by a wide range of interested parties (public, stakeholder organizations) can be utilized by the contractors for the project and will form the basis of site-specific management plans that will be prepared by the contractors as part of their Site Specific Environmental and Social Management Action Plans (SSE-SMAP) prior to commencing works.

## 2. Description of the project

### 2.1 Name of the project

Rectification of Site No 182, Ratnapura District, for **Unstable slope in Circuit Bungalow premises- Sinharaja Forest Reserve**

### 2.2 Location details

The proposed mitigation site falls under Uduwa GN division of Kalawana DS division, Ratnapura District, Sabaragamuwa Province.

GPS references of the site–6.442993°N and 80.419854°E



## Nearest town and accessibility to the site – Kalawana Town

Kalawana town is about 32 km from the site. The site can be accessed via Kalawana - Rakwana road (B181) and turn into Waddagala - Kudawa road in Waddagala junction (*Ref. fig. 1*).




Figure 1: Road map showing the accessibility to the site (Not in scale)

## 2.3 Topography and land ownership

The proposed mitigation site is located in Circuit Bungalow premises Kudawa, near Waddagala village, in the Kalawana area of the Ratnapura District. The unstable and subsidized slope section is located in between the circuit bungalow and Kudawa river land section. The elevation range of the area is nearly 100 - 125 m. The extent of site proposed to be mitigated is about 582 m<sup>2</sup>. The land ownership of the circuit bungalow premises is Department of Forest in Sri Lanka. A river called “Kudawa” is flowing from the boundary of the Circuit Bungalow premises.

*Refer figure 2, 3; Google image of the proposed landslide mitigation site, the surrounding environmental features and service infrastructure.*




Figure 2: Google image of the proposed landslide mitigation site, the surrounding environmental features and service infrastructure.

## **2.4 Meteorology of the area**

Annual Rainfall Range – 3614 mm – 5006 mm

Average temperature range – 190°C – 340 °C

(Source: weatherandclimate.com)

## **3. Landslide hazard incident details**

### **3.1 Account of incident**

Ground instability and the ground subsidence have been emerged in front of the old building of the circuit bungalow and the river reservation area before 3 years ago with the heavy rain fall. The area is highly potential for slope failure and ground subsidence.

*Slope failure Refer Fig 3: cross sections, land use, risk elements and the photographs of special features of the location.*

### **3.2 Effects and consequences of landslide**

No any casualties or physical damages to the buildings were reported.

### **3.3 Description of any remedial measures already undertaken to reduce the potential risk**

A gabion wall has constructed as remedial measures already undertaken to reduce the potential risk

### **3.4 Evacuations**

No any evacuations have been undertaken due to the potential risk.

### **3.5 Resettlement (progress)**

There is no requirement of project-based resettlement programme for this site.






Figure 3: Google image, cross sections, land use, risk elements and the photographs of special features of the location

#### **4. Description of the area of the landslide/slope failure and areas adjacent to the landslide and current level of risk**

##### **4.1 Area of the landslide**

The area of the slope instability and ground subsidence is located within the Kudawa Circuit Bungalow premises which is a popular accommodation option located on the Kudawa side (northwestern entrance) of the Sinharaja Forest Reserve in Sri Lanka. This bungalow is situated close to the main entrance of the reserve and is often used by researchers, nature lovers, and eco-tourists looking to explore the UNESCO World Heritage-listed rainforest. It is a government-run accommodation facility located near the Kudawa entrance of the Sinharaja Forest Reserve, which is a UNESCO World Heritage Site (11,184 Hec. land area) in Sri Lanka. It serves as a convenient base for researchers, wildlife enthusiasts, and tourists who wish to explore the western section of the forest.

Three buildings are located in the premises as cabins, including 3 rooms with beds for visitors, 4 rooms for staff members, one lecture hall, kitchen area, washrooms, and a common dining/lounge areas. There are 5 staff members employing currently and the guest capacity of the entire bungalow is 52 persons. The main purpose of this circuit bungalow is intended for forest officers and researchers, but often made available to tourists by prior booking. The environment is surrounded by lush rainforest, making it a prime location for bird watching, photography, and nature walks.

A natural river called “Kudawa ganga” is flowing at the boundary of the premises. A bathing place at the river is located within the premises. A stone staircase is constructed to access to the bathing place and that area is under the ground subsidence risk. Toilet & washroom complex of the Circuit Bungalow and a recreation building called “Ganthera Piyasa” also located at this area under the risk.

##### **4.2 Areas adjacent to the landslide**

The environment near the Kudawa Circuit Bungalow is a serene and pristine rainforest setting, forming part of the buffer zone of the Sinharaja Forest Reserve, a UNESCO World Heritage Site. Surrounded by lush greenery and towering tropical trees, the area is teeming with biodiversity. The air is cool and damp, often filled with birdsong, the hum of insects, and the gentle rustle of leaves in the breeze. Crystal-clear streams meander through the forest floor, while vines, ferns, and orchids flourish in the shaded under-story. Early mornings are misty and tranquil, offering an ethereal atmosphere ideal for bird watching and nature walks. With its rich ecological surroundings and peaceful ambiance, the area around the Kudawa Circuit Bungalow provides a true immersion into one of Sri Lanka’s most important natural habitats.

*Refer Fig 4: Google image, cross sections, land use, risk elements and the photographs of special features of the location.*

##### **4.3 Current level of risk**

The area of the Kudawa Circuit Bungalow, while offering remarkable access to the Sinharaja Forest Reserve, also presents certain geological and environmental risks that visitors should be aware of particularly related to slope instability and ground subsidence. The area contributes to a moderate to high risk of landslides, slope failures and ground subsidence especially during the monsoon seasons (May–September and October–January). The saturated ground can become unstable, leading to small-scale soil slips or more significant slope failures in certain areas. Additionally, ground subsidence the gradual sinking or sudden collapse of the earth surface can occur in waterlogged zones or where human activity (like footpaths and minor construction) weakens the soil structure.

If the site is not rectified to prevent future ground subsidence, the slope failure with soil masses would disturb all functions of the circuit bungalow. Officers of the Department of Forest, tourists, bird watchers, researchers, naturalists and their research or recreation activities would be at risk due to this unstable section.



## 5. Description of the works envisaged under the project

Based on preliminary investigations, NBRO has carried out detailed investigations and design of suitable rectification measures to minimize the risk posed by this unstable slope section to ensure the safety of the commuters and the continued and uninterrupted function of this main road. The proposed activities include;

- Earthworks including excavation and removal of soil mass
- Drainage management using surface and subsurface drainage network
- Further, in order to restore and retain the natural aesthetic outlook of this location, the protection works will essentially include nature-based surface protection solutions like turfing and planting.

## 6. Brief description on the surrounding environment with special reference to sensitive elements that may be affected by the project actions

The elements and services at risk during the project implementation are;

- Area of Kudawa Circuit Bungalow Commuters and pedestrians
- Cabin Buildings and “Ganthera piyasa” recreation building
- Toilet & washroom complex of the Circuit Bungalow
- Officers of the Department of Forest, tourists, bird watchers, researchers, naturalists and their research or recreation activities
- “Kudawa” river and bathing place
- Boundary of the Sinharaja rain forest
- Current services and tourism activities of Kudawa Circuit Bungalow

(Ref. Fig.4 Sensitive elements that may be affected by the project actions)



Figure 4a: Entrance of Circuit Bungalow



Figure 4b: Cabins of Circuit Bungalow



Figure 4c: Mitigation area\_ close to bathing place stair




Figure 4d: Subsidied area close to old building



*Figure 4e: Bathing Place also include in to mitigation area*



*Figure 4f: “Ganthera piyasa” recreation area*



*Figure 4g: Kudawa River*



*Figure 4h: Unstable slope area boarded to Kudawa river*

*Figure 6: Sensitive elements that may be affected by the project actions*

## **7. Identification of social and environmental impacts and risks related to the works**

### **7.1 Positive impacts**

- The objective of this project is to ensure that further occurrence of slope failures and ground subsidence will be prevented to an acceptable level for the circuit bungalow premises in Kudawa. Safer and more reliable destination encourages more visitors, boosting local eco-tourism.
- Forest Officers who are working here will be highly benefited from this mitigation. They will Improve their occupational safety and mitigation reduces risks during patrols, especially during heavy rain, improving occupational safety. The operational efficiency will be improved and less disruption to duties such as conservation work, patrolling, and fire control.
- Enhanced accessibility for the unstable area tourists, researchers and other general public who will stay there and reduces the risk of further ground subsidence along access roads and trails, ensuring a safer visit. Researches can be done their field works without interruption.
- The government infrastructure and institution will be protected by safeguarding offices, quarters, and communication facilities from landslide damage.
- Improved visitor experience by well-maintained paths and scenic points increase enjoyment and accessibility.



- River bank of the Kudawa river will benefited by bank erosion or debris depositions of slope failures.

## 7.2 Negative impacts

The mitigation works are generally confined to already failed land area. Therefore, negative impacts are much localized and also limited to construction period.

Table 1: Negative impacts and their level of significance

| Impacts during the construction period   | Level of Significance     |
|--|---------------------------|
| <b>7.2.1 Hydrological and water Quality impacts</b>  |                           |
| <b>7.2.1.1 Impacts of the drainage pattern of the area</b><br>Disruption to existing surface and sub-surface drainage pattern in the area is envisaged with the project implementation. The mitigation works in this site will focus on the drainage improvement. Therefore, during rainy season heavy flow of water is expected to be generated and would be accumulated. The water inundation of the existing drainages may be expected. Increase of water through the unstable area may intensify the risk of ground subsidence of the unstable section.  | <b>Highly Significant</b> |
| <b>7.2.1.2 Water pollution and impacts on surface water quality</b><br>During the excavations, removal of soil and debris can generate high sediment laden runoff there could be a possibility that contaminated runoff may pollute the water within the river flowing in the affected area. Improper disposal of oils and other harmful substances/contaminants from machinery, leakages from temporary storage tanks, solid waste and wastewater disposal/dumping could occur causing adverse impacts on quality of the water. However, during rainy season, the rainwater running through the disturbed area tends to pick up sediment, oil and other pollutants generated during construction can contaminate the water of the Kudawa river. | <b>Highly Significant</b> |
| <b>7.2.1.3 Erosional impacts and stream bed alterations</b><br>The project activities will open the slope for surface erosion during the construction phase. The existing surface and sub-surface drainage pattern in the area will be disrupted during construction phase. Therefore, the erosional impacts are highly significant due to a river is located close proximity to the mitigation area.  | <b>Highly Significant</b> |
| <b>7.2.1.4 Open defecation and waterborne infections</b><br>As site is located close to stream and dense forest cover, possibility of open defecation is high. Faecal contamination of water of the river or runoff water flow will be expected during construction due to open defecation of the contractor's workforce as the area consists thick vegetation cover.  | <b>Highly Significant</b> |
| <b>7.2.1.5 Impacts on the downstream water uses</b><br>The construction activities will be carried out very close to the river bank. Therefore, the river bank will be prone to erosion during land clearing and land reshaping phase. This may increase the sediment load in river which at present has clean water, and affect the users at down slope areas.  | <b>Highly Significant</b> |
| <b>7.2.1.6 Impacts on ground water table and ground water quality</b><br>Addition or mixing of construction materials including cements, grout materials with sub-surface water flows will cause temporary water quality degradation and accumulation of unwanted substances. During the construction period, the hazardous waste from chemical substances, waste water from the construction activities and discharge of waste matter from onsite septic systems would cause adverse impacts on the ground water quality as the water of the natural stream may use by the residents. Due to the mitigatory activities carried out in the area, the ground water quality and river water quality will be impacted.                              | <b>Highly Significant</b> |

|   |                           |
|---|---------------------------|
| <b>7.2.1.7 Impacts on water or wetlands</b><br>Improper disposal of oils and other harmful substances/contaminants from machinery, leakages from temporary storage tanks, solid waste and wastewater disposal/dumping from workers' sites could occur causing adverse impacts on quality of the water in the natural stream that may use to fulfill the water requirement of nearby residents.  | <b>Significant</b>        |
| <b>7.2.2 Environmental Impacts</b>  |                           |
| <b>7.2.2.1 Noise and vibration impacts</b><br>Noise and vibration are expected from construction equipment. The officers of the Department of Forest (DoF), tourists, researchers and animals will also have an effect from noise and vibration. They will be exposed to high noise during heavy noise generating activities, such as operating loading and unloading of materials, movement of machinery in addition to above mentioned construction works.  | <b>Highly Significant</b> |
| <b>7.2.2.2 Air pollution impacts</b><br>Construction activities that contribute to air pollution include: land clearing, operation of diesel engines, demolition and burning. Operating vehicles at high speed under dry weather conditions can increase such pollution. Improper handling and transferring of materials can also generate dust. Improper storage of materials can potentially generate dust if not properly covered. During construction, it generates high levels of dust typically from concrete, cement, wood, stone, and silica. The road is used heavily for vehicles moving (buses, bicycles, lorries, trucks, tippers, three wheels). The air pollution may have significant impact on the officers of the DoF, tourists and researchers. The air pollution impacts from the construction are locally significant during dry periods. | <b>Highly Significant</b> |
| <b>7.2.2.3 Solid waste disposal issues</b><br>Haphazard disposal of solid waste; various types of waste such as litter, food waste, construction waste will be generated and may store or dispose on site. The littering and haphazard storage and disposal of solid waste in and around the site will create inconveniences to the officers of the DoF, tourists and researchers. It can block the drainages to make breeding grounds for water borne diseases. Waste can pollute the soil, and leave various environmental impacts if proper disposal mechanism is not in place during the construction period.   | <b>Highly Significant</b> |
| <b>7.2.2.4 Explosive hazards and hazardous materials</b><br>Since the affected area has no rock boulders, explosives may not be used if the rock blasting is not envisaged.   | <b>Insignificant</b>      |
| <b>7.2.3 Biological /Ecological Impacts</b>   |                           |
| <b>7.2.3.1 Effects of important wildlife habitats</b><br>Access roads, drainage channels, and construction zones can divide contiguous forest areas, disrupting wildlife movement and leading to habitat fragmentation. Fragmentation can isolate populations of sensitive species, reducing gene flow and increasing the risk of local extinctions. Construction noise, vibrations, and human presence may disturb wildlife, causing stress or displacement from their habitats. Nesting birds, amphibians, and mammals like purple-faced langurs may abandon breeding areas due to disturbance.   | <b>Highly Significant</b> |
| <b>7.2.3.2 Effects on Fauna &amp; Flora</b><br>Clearing vegetation for mitigation structures (e.g., retaining walls, slope stabilization nets) results in the direct loss of plant life and undergrowth that many small animals, insects, and birds rely on. Epiphytic plants, mosses, and lichens — common in Sinharaja area may be destroyed in disturbed areas, impacting the microhabitats of amphibians and invertebrates. Slope stabilization often involves drainage changes, which can disrupt natural water flow in streams and swamps that support aquatic life and amphibians. Changes in hydrology can lead to drier soil conditions in some zones, affecting moisture-dependent species. Soil movement and increased human access can lead to the spread of invasive plant species, which may outcompete native flora critical to local fauna.   | <b>Highly Significant</b> |



|   |                    |
|---|--------------------|
| <b>7.2.4 Social and Economic Impacts</b>  |                    |
| <b>7.2.4.1 Impacts on agriculture within the area to be remedied/ immediately to the site</b><br>There are no agricultural practices within the area to be remedied.  | Insignificant      |
| <b>7.2.4.2 Cracks in the building due to vibration impacts</b><br>The unstable land is located within the circuit bungalow premises and 3 buildings are located there. Vibrations can create cracks on the buildings. Therefore, vibration impact on the mitigation areas is significant. During the construction heavy machinery will be used and the vibration can widen the cracks and may create new ones.  | Significant        |
| <b>7.2.4.3 Loosing access to land and future development activities</b><br>The land where the project activities are envisaged belongs to Department of Forest. As this is government owned property, there will not be impacts to the land owners with regard to loosing access to the land (during construction) and loss to valuable use of the land. In contrary, remediation works in the land will increase the stability of the boundary and protect the land from future ground instability.  | Insignificant      |
| <b>7.2.4.4 Impacts on livelihood/ business and income activities</b><br>There will be no impacts on livelihood/ business and income activities of the area due to mitigation activities.  | Insignificant      |
| <b>7.2.4.5 Impacts on service provision (water supply, sewage, electricity)</b><br>There are no community water supply lines and electricity supply lines which are located within the unstable area to be impacted by the construction period.   | Insignificant      |
| <b>7.2.4.6 Effect due to loss of infrastructure and safety</b><br>During construction phase the access path to the bathing area will be obstructed by frequently moving machinery, loaders, trucks etc. as the access path is very narrow. Therefore, most of the heavy machinery, trucks and loaders can obstruct the access path during the construction period.  | Low Significant    |
| <b>7.2.4.7 Work camps and lay-down site requirements</b><br>The camps site will be selected in the neighbourhood of community. If proper camp management is not in place, it may result several labour issues, social issues with community, conflicts for shared resources with the community, nuisances, and management of waste etc. If temporary camps are built in the close proximity of the site, management of solid waste and sewage will be an issue.   | Significant        |
| <b>7.2.4.8 Relations between workers and staff/ people living in the vicinity of the site and possibility of disputes</b><br>The construction workers at this site will be from different social backgrounds and from different geographical areas often under poverty. Usually, they are with poor educational and social background. Such communities may have a wide range of social issues to cause dis-stress on the neighbouring community and the workers of the project. Although the workers who would engage in such issues will be rare, even few possibilities cannot be ignored. | Highly Significant |
| <b>7.2.4.9 Workers safety during construction</b><br>The workers may be exposed to risk from falling. Fatal injuries may occur if the slope fails. The risk of slope failure is aggravated during the rainy season. This risk is highly significant. Risk of hazard from vehicle and construction machinery accidents is highly significant at this site. Contractor may engage under age workers (children) for construction work, which is risky and can results serious accidents and injuries.  | Highly Significant |

|   |                           |
|---|---------------------------|
| <b>7.2.4.10 Safety to the public from construction activities: High risk for commuters</b><br>During construction phase the bungalow premises will be obstructed by the frequently moving machinery, loaders, trucks etc. As most of the mitigation works are to be carried out in limited space with the heavy machinery, the trucks and loaders etc. can obstruct the passages and may pose high risk on the people's life. Therefore, the risk on the people is highly significant.  | <b>Highly Significant</b> |
| <b>7.2.4.11 Impacts on transport infrastructure</b><br>There is no impact on transport infrastructure due to the mitigation   | Insignificant             |
| <b>7.2.4.12 Areas used for businesses, agriculture or other within the area to be remediated</b><br>There are no any areas used for businesses or agriculture within the area to be remediated.   | Insignificant             |
| <b>7.2.4.13 Areas used for businesses, agriculture or other immediately adjacent to the site</b><br>There are no any areas used for businesses or agriculture immediately adjacent to the site to be remediated.  | Insignificant             |
| <b>7.2.4.14 Need for people to enter or cross the site</b><br>Excavation machineries, loaders, trucks etc. will be used in the area used to access in to the unstable slope area. There is no special need for commuters and neighbouring community to enter the site for other purposes. Construction may use materials such as metal aggregates, steel etc. which can be injurious under improper storage and handling. However, unauthorised entry of ordinary people may occur due to intentional or unintentional purposes and they may be at risk due to operating machinery, vehicles, electricity, and may be blasting materials. | <b>Highly Significant</b> |

## 8. Site Specific Risk Analysis

Table 2: Site specific risk analysis

| <b>Risk</b>   | <b>Affected group</b>                                | <b>Risk level</b> |
|---|--|-------------------|
| 1. Facing accidents when working  | Workers  | Very high         |
| 2. Transporting materials and machineries   | Workers/ Officers of the DoF/ Tourists/ Researchers  | Very high         |
| 3. Throw out disposals (litter, bottles, and food) to the construction site and nearby area | Workers / Officers of the DoF/ Tourists/ Researchers | Very high         |
| 4. Facing accidents during constructions at night time                                      | Workers  | Very high         |
| 5. Accidents from the construction activities and materials placed close to the buildings   | Officers of the DoF, Tourists, Researchers           | Very high         |
| 6. Injuries due to construction works   | Workers/ Officers of the DoF/ Tourists/ Researchers  | Very High         |
| 7. Work with electrified supply lines   | Workers  | High              |
| 8. Site Working – Working in poor visibility  | Workers  | High              |
| 9. Lone Working   | Workers  | High              |
| 10. Emergency evacuation  | Workers/ Officers of the DoF/ Tourists/ Researchers  | High              |
| 11. Extreme weather conditions (wind, rain etc.)  | Workers  | High              |

## **9. Significant Environmental and Social Impacts**

Environmental, social impacts or risks that will require special attention on the part of NBRO.

### **9.1 Priority Health and Safety Issues. Specific H&S concerns that require measures that go beyond the standard contractual requirements for contractors**

The health and safety issues pertinent to this site is significant as the workers have to work on an unstable slope with a risk of falling. Such common E & HS issues have been discussed in the **ESMF**. Worker safety requirement in the construction site is more detailed under 2003 5: Safety equipment and clothing in the section 2003: Working conditions and community health and safety in the Bidding document.

### **9.2 Child labour & forced labour**

Child labor & Forced labor is detailed under 2003.3 under section 2003: Working conditions and community health and safety in the Bidding document.

## **10. Environmental Social Management Plan (ESMP)**

Measures to manage and or mitigate the impacts and risk. Especially the significant impacts and risks identified in sections 7 & 8. This section will include the specific recommendations and requirements of the ESMP for design stage, construction phase and maintenance operation phase.

### **10.1 Resettlement action plan**

There is no project-based resettlement in this site.

### **10.2Evacuation of people**

Project based evacuations are not required for this site.

### **10.3Procedure for removal of damaged structures, facilities infrastructure (consent from owners to remove the articles)**

This risk may not be triggered in this site.

### **10.4 Requirement for compensation for loss of property /uses due to project actions**

This risk may not be triggered in this site.

### **10.5 Public awareness and education- needed for following areas**

- i. Programs to inform and educate people in the vicinity and Officers of the DoF about the risks posed by unstable land section
- ii. Requirement for special awareness for tourists, researchers and the people who coming to the area with potentially high-risk during construction phase and early warning.

### **10.6 Design based Environmental/ Social Management considerations**

The site is located in an aesthetically beautiful, environmentally sensitive natural environment in the rural setup. Hence, following environmentally and socially significant design considerations are recommended.

Table 3: Design stage Environmental & Social considerations

| Design feature   | Recommended level of consideration for this site |
|--|--|
| <b>i. Natural resource management and resource optimized designs</b><br>Project specific designs should be considered to eliminate mass clearing of vegetation and minimum number of removals of grown tree species. Sufficient emphasis should be made to consider conservation of trees if important tree species are found.   | Very High  |
| <b>ii. Site Planning</b><br>During site planning it is necessary to be cautious on possible re-activation of ground subsidence. Also, the site is located in a very limited space in between river and buildings. The vehicle parking sites, material storage and temporary shelters etc. should not be installed in the danger zones of the ground subsidence. It is very necessary to keep safety officer during the construction period and proper communication between contractor's workforce and the other responsible officials should be maintained. | Very High  |
| <b>iii. Habitat connectivity and animal trails</b><br>If large fractions of vegetation are required to be cleared in ecologically fragile habitats as for permanent structures or for access, or if deep drains etc. are to be made the designs should include habitat connectivity features, animal trails and vegetation strips and etc. even if the impacts are localized.  | High   |
| <b>iv. Conservation of water resources</b><br>If involves extraction of water both surface and sub-surface. The water extracted is in relatively good quality. In a well thought design this extracted water can be conveyed in such a manner that the water can be accessed by wild fauna as well as the neighboring communities for bathing and other domestic purposes  | High   |
| <b>v. Interruption to water supplies</b><br>If the water in the mitigated slope is used as a source for individual or community water supply, the chance the water source can be affected by the mitigation work is high due to water table draw down. Also, there is a there is a natural stream located within the downslope of the site.  | Very low   |
| <b>vi. Aesthetically compatible design considerations</b><br>The designs in aesthetically sensitive environments should consider structures that blend with natural environment to keep the visual pollution to minimum. As the tourism industry is one of the major economic growth points for the project area, greening could be used in construction activities to develop the area as a tourist attraction. Service of landscape architect may be important for the design of suitable mitigation structures.   | Very High  |
| <b>vii. Consideration of green environmental features</b><br>As many of the mitigatory works are carried out in ecologically sensitive habitats, it is recommended to consider green environmental designs as much as possible in the designs e.g.: use of local vegetation species for erosion control, combination of plants to sustain species diversity in the environment, avoiding inclusion of potentially invasive species & etc.  | Very High  |
| <b>viii. Conservation of social and cultural features</b><br>The local cultures and heritages are strengthened by their close connections to the natural environment that sustains them. Therefore, the project actions should be carried out considering local culture and social aspects, providing opportunities to reinforce them during the project actions.  | Low  |

|   |           |
|---|-----------|
| <p><b>ix. Workers/ commuters and community safety</b></p> <p>Due to the close proximity to the roads people may face accidents specially the workforce during the construction phase. Unauthorized entry and ignorance may cause severe accidents around the site. Activation of slides or ground subsidence may occur during construction phase and may pose threat to the officers of DoF, tourists and researchers. Therefore, design-based safety consideration such as beams, safety nets etc. should be considered.</p>   | Very high |
| <p><b>x. Erosion control structures</b></p> <p>In drainage management, water is extracted and conveyed to nearby stream often through culverts. During rainy season the flow in these drainage structures can be significantly high and this may cause stream bed erosion. Hence the design should adequately consider flow speed breakers to reduce erosive flows entering natural streams. This should be an inclusive part of the design if there is a river in the proximity of the mitigation site.</p>  | High      |
| <p><b>xi. Low post maintenance and operation designs</b></p> <p>The mitigation should consider passive techniques such as gravity drains for drainage management. Correct pipe diameters, pore diameters and laying angles should be considered to avoid clogging of drains. Low maintenance structures and designs such as designs to withstand erosive forces, sediment trapping systems etc should be considered if drain water is expected to be directed to natural streams.</p> <p>The materials used for structures and should be chosen carefully so as to withstand weather conditions with high durability. Designs should specially consider corrosion prevention techniques if steel structures are used.</p> | Very High |

## 10.7 Mitigation of impacts during the construction phase

### 10.7.1 Construction contractors' requirement to comply with environmental and social management during the construction phase

Measures to manage and to mitigate the environmental and social impacts are generally common to all landslide mitigation sites. Such impacts are largely attributed to activities in the construction phase. The mitigation of impacts therefore becomes an obligation of construction contractor. NBRO has prepared a comprehensive document on “*contractors’ requirement to comply with Environmental and Social Health and Safety (ES & HS) management during the construction phase*” to be included in construction contractors’ bid document. The main sections are summarized below (Table 4) indicating the degree of relevancy for this site. For details ESMP for construction contractors should be referred.

Table 4: Contractor requirement to comply with ES & HS

| Reference No. as per construction contractor's obligation to ESMP | Item  | Relevant to the project                                     |
|---|---|---|
| <b>2002. Environmental and Social Monitoring</b>                  |   |   |
| 2002.2 1)   | Storage on site                               | Highly Relevant (circuit bungalow premises)                 |
| 2002.2 2)   | Noise and Vibration                           | Highly relevant (officers of DoF, tourists and researchers) |
| 2002.2 3)   | Cracks and damages to the buildings           | Relevant  |
| 2002.2 4)   | Disposal of waste                             | Relevant  |
| 2002.2 5)   | Disposal of refuse                            | Highly relevant (circuit bungalow premises)                 |
| 2002.2 6)   | Dust control                                  | Highly Relevant (officers of DoF, tourists and researchers) |
| 2002.2 7)   | Transport of Construction materials and waste | Relevant  |
| 2002.2 8)   | Water   | Relevant  |
| 2002.2 9)   | Flora and Fauna                               | Relevant  |

|   |   |   |
|---|---|---|
| 2002.2 10)  | Physical and cultural resources   | Not relevant  |
| 2002.2 11)  | Soil Erosion  | Relevant  |
| 2002.2 12)  | Soil Contamination  | Relevant  |
| 2002.2 13)  | Borrowing Earth   | Relevant  |
| 2002.2 14)  | Quarry Operations   | Not relevant  |
| 2002.2 15)  | Maintenance vehicles and Machinery  | Relevant  |
| 2002.2 16)  | Disruption to public  | Highly relevant (officers of DoF, tourists and researchers) |
| 2002.2 17)  | Utilities and roadside amenities  | Highly relevant   |
| 2002.2 18)  | Visual environment enhancement  | Highly relevant   |
| <b>2002-5. Environmental Monitoring</b>   | Baseline surveys (air, water, noise, vibration, crack surveys)            | Refer site specific monitoring plan                         |
|   | Surveys during construction (air, water, noise, vibration, crack surveys) | Refer site specific monitoring plan                         |
|   | Surveys during operation phase  | Refer site specific monitoring plan                         |
|   | Reporting and maintenance of records                                      | Relevant  |
| <b>2003. Working Conditions and Community Health and Safety</b>   |   |   |
| 2003.2  | Safety organization and communication                                     | Highly relevant   |
| 2003.3  | Child Labor and Forced Labor  | Relevant  |
| 2003.4  | Safety reports and notification of accidents                              | Highly relevant   |
| 2003.5  | Safety Equipment and Clothing   | Highly relevant   |
| 2003.6  | Safety inspections  | Highly relevant   |
| 2003.7  | First Aid Facilities  | Highly relevant   |
| 2003.8  | Health and safety information and training                                | Highly relevant   |
| 2003.9  | Plant equipment and qualified personnel                                   | Relevant  |
| <p><b>Relevant:</b> The section is relevant to the site as a common ESMP applicable to any site</p> <p><b>Highly relevant:</b> The contractor should pay special emphasis in the preparation of environmental method statements to ensure that the relevant ESMP is implemented specific to the site</p> <p><b>Possibly relevant:</b> This ESMP will be triggered if the site come across with relevant aspect during project implementation</p> <p><b>Not relevant:</b> The section may not be relevant to this site under disclosed conditions</p> <p><b>Optional:</b> require to be implement if needed only</p> <p><b>Refer site specific monitoring plan:</b> Contractor is obliged to carry out monitoring as specified in the site specific monitoring plan</p> <p><b>Reference: Contractors Obligation for implementation of ESMP</b></p> |   |   |

### 10.7.2 Site Specific mitigation

Given below are the site-specific mitigation measures that the project is expected to implement during the construction period.

Table 5: Site specific ES & HS mitigation measures

| Mitigation item  | Project implementation phase    | Responsibility          |
|--|---------------------------------|-------------------------|
| <p><b>i. Minimize erosional impacts during construction</b></p> <p>It is recommended that mitigation works involved with site clearance, slope reshaping, removal of debris etc. are avoided during rainy season. Therefore, it is imperative that site works in upslope mitigation are carried out in the dry season and avoid such activities in the wet season as much as possible. This should be considered in project planning stage. Silt traps should be introduced to cut down sediment laden runoff.</p> | Site preparation & construction | Construction Contractor |

|  |                                 |                             |
|--|---------------------------------|-----------------------------|
| <p><b>ii. Invasive species</b></p> <p>Should be avoided in using vegetative erosion control structures. Native plants in the local environment should be chosen for vegetative control. The species used for vegetative control measures need approval from the Department of Wildlife Conservation &amp; Department of Forest.</p>  | Construction                    | Construction Contractor     |
| <p><b>iii. Impacts on transport infrastructure (especially temporary loss of road or rail access, risks of traffic congestion)</b></p> <p>A good traffic control should be implemented in the construction stage near the entrance of the circuit bungalow. As there is a bend on the road at the entrance gate, proper road safety measures should be included with warning signs and permanent trained watchmen, luminous sign boards indicating slope instability risk and road obstruction signs, night lamps etc. are strongly recommended at this site.</p>  | Construction                    | Construction Contractor and |
| <p><b>iv. Priority Health and Safety Issues</b></p> <p>As the workers in the site have to work in high risk conditions, it is imperative to implement recommendations given in section 2003 of contractors' obligation on ESMP under "working conditions and community health and safety". These recommendations should be followed carefully in a proper organization and safety monitoring system.</p> <ol style="list-style-type: none"> <li>Prepare a special Occupational Health and Safety Management Plan prior to commencement of construction activities</li> <li>A good warning system and fulltime watchmen is highly recommended for this site for both worker and commuter safety.</li> <li>Safety barriers and safety nets should be installed at places of risk to protect workers and commuters from boulder falling risk Adoption of standard worker safety methods</li> <li>Provision of personal protective equipment (PPE) such as safety boots, helmets, protective clothing goggle etc.</li> <li>Provision of trainings and awareness programs to employees</li> <li>Conducting hazard analysis and plan/provide adequate mitigation measures for such hazards identified, prior to carrying out major construction activities</li> <li>If the wasp nest is in the vicinity, it is mandatory to use Evacuation Centres for ensure of workers' safety</li> <li>Additionally, work should be discontinued for sufficient time period during rainy period as working on unstable land will be highly risky in the rainy season</li> </ol> | Construction                    | PMU Construction Contractor |
| <p><b>v. Minimize erosional impacts during construction</b></p> <p>It is recommended that mitigation works involved with site clearance, slope reshaping, removal of debris etc. are avoided during rainy season. Therefore, it is imperative that site works in slope mitigation are carried out in the dry season and avoid such activities on slope area in the wet season as much as possible. This should be considered in project planning stage. Silt traps should be introduced to cut down sediment laden runoff.</p>   | Site preparation & construction | Construction Contractor     |

|   |                                 |                         |
|---|---------------------------------|-------------------------|
| <b>vi. Disposal of construction waste</b><br>The contractor should pay special attention with respect to disposal of construction waste. This site is located within the circuit bungalow premises with a clam, quit and pleasing environment. Kudawa river is flowing from the boundary of the site and water seepages are available in the area during rainy season. Therefore, such waste if generated should store properly without getting washed off and dispose according to approved procedures by the PMU. Construction waste should not dispose along the road or into the drainages. | Site preparation & construction | Construction Contractor |
| <b>vii. Onsite sanitary facilities for the workers</b><br>The contractor should prepare temporary sanitary facilities for the workforce within the site, to mitigate open defecation of the workers.  | Site preparation & construction | Construction Contractor |
| <b>iii. Dust and aerosol control screens</b><br>Dust particles generated during the construction period can influence the officers of DoF, tourists and researchers. They will be affected from generated dust particles. Special screens etc. should be used if heavy dust or aerosol generating activities are envisaged.   | Site preparation & construction | Construction Contractor |
| <b>ix. Water for construction</b><br>Water for construction works should be obtained only from the approved sites.  | Construction                    | Construction Contractor |
| <b>x. Working hours</b><br>The construction activities should be restricted to day time only. Working after 6.p.m. is not recommended for any reason due to safety issues.  | Construction                    | Construction Contractor |
| <b>xi. Impact on service infrastructure</b><br>Telecommunication, electricity, water lines should be relocated before construction starts as per the approval of PMU.   | Construction                    | Construction Contractor |
| <b>xii. Need for people to enter or cross the site</b><br>Possible unauthorized access to the site should be avoided by awareness, warning signs and vigilance by the contractor's full-time watchmen.  | Construction                    | Construction Contractor |
| <b>xiii. During construction good housekeeping</b> should be maintained to minimize visual pollution  | Site preparation & construction | Construction Contractor |
| <b>xiv. Worker's code of conduct</b><br>Possible disputes between the labor force and the commuters and tourists should be prevented by maintaining the agreed code of conduct by the contractor.<br><br>Possible disputes between workforce and commuters should be avoided especially when using shared resources such as common bathing and washing places etc.  | Construction                    | Construction Contractor |
| <b>xv. Snake bites management and emergency management by accidents</b><br>Proper emergency management system for snake bites (include awareness on snake bites, safety shoes while at work, first aid on a snake bite, hospitalization and admission to correct hospital where snake bite management facilities are available) should be introduced. Accidents are common in these kinds of sites. Proper emergency management unit for other accidents (first aids facilities, safety items, hospitalization facilities and transportation facilities) should be maintained for this site.    | Construction                    | Construction Contractor |



### 10.7.3 Monitoring requirements specific to the site

Following monitoring plan is strongly emphasized during the construction phase specific to this site. In addition to this, monitoring procedure indicated in the contractors' obligation to ESMP should also be implemented by construction contractor. The contractor is expected to indicate in the bid the ESMP procedure to be implemented along with relevant proofs of his competency. The cost for ESMP will require to be indicated as a separate pay item. The environmental and social management method statement is expected to be submitted by the selected construction contractor and to be approved by the PMU unit.

Table 6: Environmental and Social monitoring plan; construction phase

| Monitoring requirement    | Parameter   | Frequency   |
|---------------------------|---|---|
| i. Baseline monitoring    | Water quality (River)   | Once*   |
|                           | Pre-construction crack survey (Buildings)   | Once*   |
|                           | Ground vibration  | Once*   |
|                           | Air quality: particulate matter   | Once*   |
|                           | Background noise measurement  | Once*   |
| ii. During construction   | Water quality (River)   | If noticeable water quality impairment due to sediment laden runoff                                 |
|                           | Crack survey for the risk buildings   | If noticeable displacement is observed during construction **                                       |
|                           | Ground vibration  | During operation of drilling machinery, boring works, or any works that generate ground vibrations* |
|                           | Construction noise  | Once a month during heavy noise generation times *  |
|                           | Air quality particulate matter  | Once a month *  |
| iii. Vehicular Emission   | All machinery/vehicles operational should have the emission control test certificate as applicable - should be checked by the site ES officer of the consultant   |   |
| iv. Monitoring agency     | * A competent independent monitoring agency with registration of Central Environmental Authority for all parameters except crack surveys<br>**Crack surveys should be conducted by competent agency acceptable to PMU   |   |
| v. Reporting requirements | <b>Stream water quality</b> – Comparison with National Environmental (ambient water quality) regulations, no.01 of 2019<br><b>Pre-construction crack survey of the high-risk buildings</b> -Professional report<br><b>Ground vibration</b> -as per the interim standards on vibration for the Machinery, Construction activities and Vehicular movements, CEA<br><b>Background noise measurement</b> –Extraordinary Gazette No.924.1, May 23,1996, CEA<br><b>Air quality particulate matter</b> - The National Ambient Air Quality standards stipulated under the Extraordinary Gazette, No. 1562/22 August 15, 2008 -Central Environmental Authority of Sri Lanka. |   |

## 11. Labour management

Sound worker-management relationships, treating workers in the project fairly and providing safe and healthy working conditions is required. Responsibility is lies with the PMU and the construction contractor.

The Objectives are;

- To promote safety and health at work.
- To promote the fair treatment, nondiscrimination and equal opportunity of project workers.
- To protect project workers, including vulnerable workers such as women, persons with disabilities, children and migrant workers, contracted workers, community workers and primary supply workers, as appropriate.
- To prevent the use of all forms of forced labor and child labor.

- To support the principles of freedom of association and collective bargaining of project workers in a manner consistent with national laws.
- To provide project workers with accessible means to raise workplace concerns.

## **12. Preventive measures for COVID-19 that was issued by Sri Lankan national health authority**

COVID-19, the novel corona-virus infection has not been totally eradicated in the world. Therefore, to prevent/ control of the spread of infection also to prevent panic situations in the event of detecting a suspected case, all contractors are required to develop a COVID-19 Preparedness plan and need implementing in the site as per the “Health and Safety Guidelines for Sri Lankan Construction Sites to be adopted during COVID 19 outbreak” Guidelines given by Construction Industry Development Authority CIDA 29th April 2020.

## **13. Public and Stakeholder Consultations -the public consultations that have been and/or will be held**

### **13.1 Stakeholders involved in the consultations any recommendations or agreements reached in the consultations (Refer Annexure II)**

Mr. S.D Namal, Forester of Sinharaja forest and Mr. E.G. Suresh Wasantha, Field Officer of the Department of Forest was informed about the project works and got the clearances for the project.

## **14. Clearances, no objection, consent and approvals required for the implementation of the project**

Table 7: Clearances, no objection, consent and approvals

| <b>Requirement / Approval / Institution</b>                              | <b>Relevance to the project</b>  |
|--|--|
| <b>14.1 Project implementation</b>                                       |  |
| Approval from the District Secretariat                                   | The approvals will be required and the proposals need to be presented at the District Coordinating Committee, to which chief minister and stakeholder agencies in the district will also participate. The Officer of PMU will present the project, disclose the project details and various concerns including environmental and social issues will be discussed at this meeting. The issues arrived will be addressed in the ESMP, the decisions and recommendations taken up at this meeting will be considered in the ESMP. |
| Approval from the planning committee                                     | The approval from the planning committee of the Kalawana Pradeshiya Sabha.   |
| <b>14.2 Approval from the state lands owners relevant to the project</b> |  |
| Central Environmental Authority  | Consent from District Central Environmental Authority is required as Ratnapura District is under the sensitive area under Soil Conservation Act 25 of 1951.  |
| Department of Forest<br>Department of Wildlife Conservation              | As there is no forest reservations and wildlife habitats; Department of Forest and Department of Wildlife Conservation approvals are not needed  |
| Geological Surveys and Mines Bureau                                      | Approval will be obtained for extraction of materials, transportation and disposal of earth, rocks and mineral debris.<br>(If necessary, only).  |
| Kalawana Divisional Secretariat  | Approvals from Kalawana Divisional Secretariat will be obtained for the disposal of waste and plant litter.  |

|   |  |
|---|--|
| Ceylon Electricity Board  | Approvals from regional office of Ceylon Electricity Board will be required for power supply for site operation.   |
| National Plant Quarantine Service   | Approval from Additional Director National Plant Quarantine Service Katunayake for Director General of Agriculture under the Plant Protect Act No. 35 of 1999 Plant or seed if needed for bio-Project Managed slope mitigation shall be imported into Sri Lanka under the authority and in accordance with the conditions, of a plant importation permit issued. |
| <b>14.3 Consent/ no objection/ legally bound agreement from the private land ownerships</b> |  |
| Land owner (Department of Forest)   | Signing a legally bound agreement between the land owner and the project implementing authority allowing no-objection to remove the structures, access the land, implement construction works, and engage in long-term maintenance works   |

The tentative timeline for getting approval is given in the table 7.

Table 8: Tentative timeline for getting approvals

| Approvals  | Month 1 |    |    |    | Month 2 |    |    |    |
|--|---------|----|----|----|---------|----|----|----|
|  | W1      | W2 | W3 | W4 | W1      | W2 | W3 | W4 |
| <b>Project implementation</b>  |         |    |    |    |         |    |    |    |
| <i>Approval from the District Secretariat</i>                          |         |    |    |    |         |    |    |    |
| Submission of application  | —       |    |    |    |         |    |    |    |
| Project briefing   |         | —  |    |    |         |    |    |    |
| Respond to comments  |         | —  | —  | —  |         |    |    |    |
| Approvals  |         |    |    |    | —       | —  |    |    |
| <i>Approval from planning committee</i>                                |         |    |    |    |         |    |    |    |
| Submission of application  |         | —  |    |    |         |    |    |    |
| Project briefing   |         |    | —  |    |         |    |    |    |
| Respond to comments  |         |    |    | —  |         |    |    |    |
| Approvals  |         |    |    |    | —       | —  |    |    |
| <i>Approval from state land owners RDA</i>                             |         |    |    |    |         |    |    |    |
| Submission of application  |         | —  |    |    |         |    |    |    |
| Respond to comments  |         |    | —  |    |         |    |    |    |
| Approvals  |         |    |    | —  | —       |    |    |    |
| <i>Other approvals</i>   |         |    |    |    |         |    |    |    |
| GSMB   |         | —  | —  |    |         |    |    |    |
| Ministry of Defense (Depends on the requirement)                       |         |    |    |    |         |    |    |    |
| Consent/ no objection from the land ownership ( Department of Forest ) | —       | —  |    |    |         |    |    |    |

## 15. Grievance redress mechanism for this site

The PMU ES officer is responsible for establishing the grievance redress mechanism for this site for impact communities. (Reference: *Environmental and Social Management Framework for recommended procedure for establishment of grievance redress mechanism*).

## 16. Information disclosure

It is the responsibility of the PMU to disclose the ES information to following agencies and organizations by indicated modes as a minimum as given in the following table.

Table 9: Proposed scheme of information disclosure

| Information | Proposed agencies | Mode of information disclosure |
|-------------|-------------------|--------------------------------|
|-------------|-------------------|--------------------------------|

|  |   |  |
|--|---|--|
| i. Project plan (site details, design, implementation arrangements)          | District CEA, District Secretariat, Divisional secretary, RDA, Other district levels Agencies, NBRO district office, AIIB                           | Meetings, District coordination committee, submission of relevant report to sign agreements, approvals and consents. |
| ii. Environmental and Social Management plan                                 | District CEA, AIIB,   | Meetings, District Coordination Committee, submission of relevant report to sign agreements, approvals and consents  |
| iii. Monitoring reports (baseline and during construction)                   | District CEA, AIIB and relevant parties as appropriate  | Progress meetings, special meetings, submission of relevant reports  |
| iv. Site inspections for environmental conformance workers health and safety | District CEA, RDA, Divisional secretary, Police, State Land Owners, Grama Niladhari, District Office NBRO, AIIB and relevant parties as appropriate | Written and verbal communications, submission of relevant reports  |
| v. Decisions taken and progress review meetings pertinent to ES matters      | District CEA, RDA, Divisional secretary, Police, State Land Owners, Grama Niladhari, District Office NBRO, AIIB and relevant parties as appropriate | Meetings, submission of relevant reports   |
| vi. Grievance redress mechanism  | Relevant parties, AIIB  | Meetings, written and verbal communications  |

Table 10: Level of information gathered through consulting institutions

| Date       | Institution   | Person contacted for information  |
|------------|---|---|
| 15/03/2025 | Department of Forest                                  | Mr. S.D Nimal (Kudawa Entrance)<br>Forester, Sinharaja Forest                         |
| 15/03/2025 | Circuit Bungalow - Department of Forest               | Mr. E.G. Suresh Wasantha,<br>Field Officer<br>Circuit Bungalow - Department of Forest |
| 15/03/2025 | Kudawa 198B<br>Kalawana Divisional secretariat office | Ms. H. M Roshani<br>Grama Niladhari<br>Kudawa 198B                                    |

## Annexure I: Images of the site condition and the consultation



*Consultation with Mr. E.G. Suresh Wasantha, Field Officer Circuit Bungalow - Department of Forest*



*Consultation with Mr. S.D Nimal (Kudawa Entrance) Forester, Sinharaja Forest*



*Consultation with Ms. H.M Roshini, Grama Niladhari, Kudawa 198B Division*

## Annexure II: Report on the Stakeholder Consultation: Ratnapura District

| Institution                     | Name and designation of the contact officer                                 | Concerns raised  |
|---------------------------------|---|--|
| Central Environmental Authority | Provincial Director, Central Environmental Authority Sabaragamuwa Province. | <ul style="list-style-type: none"> <li>✓ Under the Soil Conservation Act 25 of 1951 of National Resource Management Centre, Ratnapura District has been gazetted as a sensitive area.</li> <li>✓ Under this gazette any development is not allowed irrespective of the magnitude of the project.</li> <li>✓ In a disaster this is not needed.</li> <li>✓ Landslide mitigation projects are not considered projects prescribed in the Gazette.</li> <li>✓ The Basic Information Questionnaire (BIQ) is needed to fill for the project and submit the application</li> <li>✓ As the proposed project (mitigation) intends to reduce the risk from landslide for an emergency action CEA approval is not needed considering the priority of the project.</li> <li>✓ Before project commence a request indicating the mitigation sites need.</li> <li>✓ If the project is carried out in a sensitive area, even not within a prescribed project, consideration of sensitive area will govern the process.</li> </ul> |

### **Annexure III: Study team**

| <b>Name</b>           | <b>Designation</b>         | <b>Position in the study</b>  |
|-----------------------|----------------------------|---|
| SAMS Dissanayake      | Senior Scientist/ESSD/NBRO | Senior Environmental Scientist  |
| PrabathLiyanaarachchi | Scientist/ ESSD/NBRO       | Environmental scientist, GIS/<br>Demographic data collection /survey,<br>Report preparation |
| Thilina Dissanayake   | Project Assistant          | Data collection and report preparation  |

### **Annexure IV : List of references**

1. Contractor's obligations for Generic Environmental and Social Management Plan- Sri Lanka Landslide Mitigation Project-AIIB
2. Environmental and Social Management Framework-Sri Lanka Landslide Mitigation Project - AIIB
3. Resettlement Planning Framework- Sri Lanka Landslide Mitigation Project -AIIB
4. Felling Trees (Control) Act by Ministry of Agriculture, Rural Economic Affairs, Livestock Development, Irrigation and Fisheries and Aquatic Resources Development
5. Final list of total sites under group no 01 (Phase II – 120 landslide mitigation sites for Reduction of Landslide Vulnerability by Mitigation Measures Project (RLVMMP) – AIIB